



The following steps should be performed after any repair has been performed. After completing a step mark it off as being completed. While completing the checklist if any problems are found please correct them while on site prior to leaving the location.

- Inspect the power cord for any wear or damage.
- Visually inspect wall receptacle for any signs of melting or arcing.
- Inspect waterlines and fittings for leaks, corrosion, or any buildup that may indicate a leak.
- Make sure sprayhead(s) are in place and clear of any lime scale and coffee oils.
- Ensure brew basket(s) are complete and in good working order.
- Ensure warmer plates (if equipped) are secure and heating.
- Inspect hot water faucet for proper flow and any unnecessary dripping.
- Calibrate sprayhead flow rate(s).
- Ensure tank water temperature falls within the range of 200° F – 205° F (altitude or customers request may dictate alternate temperatures)